

WESTERN RAILWAY (Construction)																																				Month -Apr.' 2024	
PCDO MONITORING PROFORMA OF ROB/RUB/LHS WORKS IN PROGRESS for Cost sharing (CS),Deposit (DP), BOT/PPP,Rly. cost, Accommodation Work (AW) LAW BOOK, NHA																																					
<div style="display: flex; justify-content: space-between;"> <div style="width: 15%;"> Completed upto 31st March 2024 completed during 2024-25 Targetted during 2024-25 </div> </div>																																					
1	2	3	4	5	6	7	8	9	10	11	12	13	13A	14	15	16	17	18	19	20	21	22	23	24	25	26	27	28	29	30	31	32	33	34	35	36	37
Sl. No.	Railway	Type of work CS DP BOT/PPP/Rly cost,AW,LAW ,NHA	Year of sanction	PBLB Item No. 24-25	State(Full name)	District	Name of Constituency	Name of MP	DIVISION (CODE)	MAJOR SECTION (CODE)	LC No. OR NA	LC Manned/Unmanned /NA (M / UM / NA)	Wether LC on GQ/GD/DFC Route	ROB/RUB/LHS	Name of Work	Rlys share Rs. In Crores	States share Rs. In Crores	Expenditure upto March 2024 (Rs.in Crs.)	Expenditure during 24-25 (Rs.in Crs.)	Outlay during 2024-25 (Rs.in Crs.)	Balance	Consent of Cost Sharing (Yes / N / NA)	Consent for Closure of LC (Yes / N)	TDC of Rly portion	TDC of approaches	GAD approved (Y/N)	Detailed estimate sanctioned(Y/N)	Tender awarded (Y/N)	Land Acquisition Required or Not, (Y/N)	If Land Acquisition Required, then Status (Done/ Not)	% Prog. of Rly Portion	% age Progress of Approaches	Executing agency Rly,portion	Executing agency Approach portion	Type of Road (NH,SH,MDR,ODR,MR,VR)	Whether ROB/RUB/subway Feasible OR Not	DETAILED REMARKS
1	WR	CB	12-13	122	Gujarat	Surat	Baroli	Shrinati Darshana Vikram Jardosh	MUMBAI	UDN-JL	37	M		ROB	Udhna-Jalgaon - ROB in lieu of LC No.37	7.77	23.3	0.00	0.00	0.00	31.06	Y	Y	Not fixed	Not fixed	Y	Y	Y			0%	0%	State Govt.	State Govt.	SH	Y	This ROB is being built by state Govt. on Annuity mode including Railway portion. However , the concessionaire of State Govt has failed and now Govt has decided to award the work to new agency as advised by CE/NH, GOG. Work is as such not yet started. Revised Estimate of ROB sent to SE(R&B), Surat on 21.06.2022.
2	WR	CB	13-14	145	Maharashtra	Paighar	Paighar	Rajendra Dheodya	MUMBAI	VR-ST	57	M	GQ	ROB	VR-ST ROB in lieu of level X-ing No. 57 in Dhahanu Rd-Gholwad section along DFCC route	8.2	21.4	4.85	0.00	3.50	0.00	Y	Y	Mar.'25	Mar.'25	Y	Y	Y			40%	15%	MRIDCL	MRIDCL	SH	Y	Steel girder reached at site. Land Acquisition for ROB in progress out of total 8 land parcel 2 sale deed are registered. One Govt. land is being acquired through revenue department. Balance 5 land parcels are resorted to compulsory land acquisition where initial section 10/C notice has been published.
3	WR	CB	13-14	145	Gujarat	Paighar	Surat	C.R. Patil	MUMBAI	VR-ST	143	M	GQ	ROB	VR-ST ROB in lieu of level X-ing No.143 along DFCC route	17.03	17.03	2.43	0.00	3.50	31.64	Y	Y	Completed	Completed	Y	Y	Y			100%	100%	State Govt.	State Govt.	SH	Y	ROB commissioned.
4	WR	CB	15-16	167	Maharashtra	Paighar	Paighar	Rajendra Dheodya	MUMBAI	VR-ST	41	M	GQ	ROB	Virar - Vaiterna station. - providing 4 lanes ROB in lieu of L. C. No.41 at Km.61/18-20	12.9	63.6	14.66	0.00	20.01	0.17	Y	Y	Aug.'24	Aug.'24	Y	Y	Y			80%	75%	MRIDCL	PWD	MDR	Y	Steel girders arrived at site of work. All piercap completed.Launching scheme approved. Girder for one lane to be launched in Feb.24 Approach-. Viaduct work of both side in progress, 5 spans RCC girder launching Balance in Viaduct portion (girder casting completed). One side RE wall completed other side work in progress.

Sl. No.	Railway	Type of work CS DP BOT/PPP/Rly cost,AW/LAW /NHAI	Year of sanction	PB/LB Item No. 24-25	State(Full name)	District	Name of Constituency	Name of MP	DIVISION (CODE)	MAJOR SECTION (CODE)	LC No. OR NA	LC Manned / Unmanned / NA (M / UM / NA)	Wether LC on GO/GD/DFC Route	ROB/RUB/LHS	Name of Work	Rlys share Rs. In Crores	States share Rs. In Crores	Expenditure upto March 2024 (Rs.in Crs.)	Expenditure during 24-25 (Rs.in Crs.)	Outlay during 2024-25 (Rs.in Crs.)	Balance	Consent of Cost Sharing (Yes / N / NA)	Consent for Closure of LC (Yes / N)	TDC of Rly portion	TDC of approaches	GAD approved (Y/N)	Detailed estimate sanctioned(Y/N)	Tender awarded (Y/N)	Land Acquisition Required or Not, (Y/N)	If Land Acquisition Required, then Status (Done/ Not)	% Prog. of Rly Portion	% age Progress of Approaches	Executing agency Rly,portion	Executing agency Approach portion	Type of Road (NH,SH,MDR,ODR,MR,VR)	Whether ROB/RUB/Subway Feasible OR Not	DETAILED REMARKS
1	2	3	4	5	6	7	8	9	10	11	12	13	13A	14	15	16	17	18	19	20	21	22	23	24	25	26	27	28	29	30	31	32	33	34	35	36	37
5	WR	Rly Cost - PB	18-19	171	Maharashtra	Mumbai	Mumbai	Rahul Shewale	MUMBAI	CCG-VR		M	GQ	ROB	Dadar- Regirdering of Road over bridge at Km 10/9-10	13.3	0.0	0.00	0.000	0.00	13.15	Y	Y	Mar.'25	Mar.'25	Y	Y	Y		27%	45%	MRIDCL	MRIDCL	SH	Y	Railway Portion: Piling, Pile cap, pier work in progress. Precast deck segments in progress. Approach Portion: Pile, Pile cap, Pier, Pier cap work completed. Precast deck segments, RE wall work in progress.	
6	WR	PB	16-17	189	Maharashtra	Dhulia	Nandurbar	Heena Gavit	MUMBAI	UDN-JL	105	M		ROB	Dondaiche-Vikhram road-Road over bridge in lieu of level crossing No. 105	17.6	24.41	27.87	0.00	0.20	5.27	Y	Y	Completed	Mar.'25	Y	Y	Y		100%	87%	MRIDCL	MRIDCL	SH	Y	Railway portion completed in April 2021. Eleven girders launched out of 11 & all slabs casted in approaches.100 mt approach work stopped by locals.	
7	WR	Rly Cost - PB	18-19	166	Maharashtra	Mumbai	Mumbai	Rahul Shewale	MUMBAI	CCG-VR		M	GQ	ROB	Elphinstone Road- Regirdering of Road over bridge at km 8/15-9	10.6	0.0	0.00	0.000	0.00	10.50	Y	Y	Not fixed	Not fixed	Y	Y	Y		2%	2%	MRIDCL	MRIDCL	SH	Y	Road line acquisition under progress	
8	WR	PB	17-18	195	Maharashtra	Dhulia	Nandurbar	Heena Gavit	MUMBAI	UDN-JL	103	M		ROB	Dondaiche-Vikhram Road over bridge in lieu of LC No.103	9.5	26.16	9.50	0.00	0.50	0.00	Y	Y	June.'24	June.'24	Y	Y	Y		50%	10%	MRIDCL	MRIDCL		Y	All 15 steel girders arrived at site. Launching scheme approved. Piling work of 17 piles completed & two pilecap completed in railway portion.Applied for PCE sanction for LC gate closer without ROB due to hurdles created by local inhabitants.	
9	WR	PB	15-16	169	Gujarat	Kutch	Kutch	Vinod Chawda	ADI	GIM-NBVJ	3 X	M		ROB	Ahmedabad - New Bhuj Section Construction of 4 lane ROB in lieu of LC No.3X	17.62	17.62	6.01	5.37	4.00	23.86	Y	Y	Completed	Mar.'25	Y	Y	Y		100%	5%	WR Constrn.	State Govt.	SH	Y	Railway portion completed. Girders launched in Jan.2024. Approach- Work in progress..	
10	WR	PB	12-13	137	M.P	Ujjain	Ujjain	Anil Firojya	RATLAM	NAD-LUN	23	M		ROB	Naikheri - Ujjain - ROB in lieu of level X-ing No. 23	7.71	13.71	6.94	0.00	0.00	14.48	Y	Y	Completed	Mar.'24	Y	Y	Y		100%	95%	WR Constrn.	State Govt.	MDR	Y	Railway portion completed in Nov.2020. Approach-Tender terminated.	
11	WR	PB	13-14	157	Gujarat	Surat	Bardoli	Shimati Darshana Vikram Jardosh	MUMBAI	UDN-JL	17 A	M		ROB	Gangadhara-Bardoli - Road over bridge in lieu of level crossing No.17A	13.12	13.12	17.60	16.09	15.50	-7.45	Y	Y	Completed	Mar.'24	Y	Y	Y		100%	90%	WR Constrn.	State Govt.	MDR	Y	Railway portion completed in July.2023. Approach Portion By State Govt.: Work In progress.	

Sl. No	Railway						Type of work CS DP BOT/PPP,Rly cost,AW,LAW ,NHAI
1	2	3	4	5	6	7	8
20	19	21	22	23	24	25	26
WR	WR	WR	WR	WR	WR	WR	WR
CS	CS	CS	CS	CS	CS	CS	CS
PB	PB	PB	PB	PB	PB	PB	PB
17-18	17-18	17-18	17-18	17-18	18-19	18-19	20-21
193	194	192	196	202	203	215	
Gujarat	Maharashtra	Gujarat	M.P	Gujarat	Gujarat	Gujarat	Gujarat
Anand	Dhulia	Surendranagar	Ujjain	Ahmedabad	Mahesana	Vadodara	Vadodara
Anand	Nandurbar	Surendranagar	Ujjain	Surendranagar	Mahesana	Chhotaudepur	Chhotaudepur
PATEL MITESH RAMESHBHAI (BAKABHAI)	Heena Gavit	Dr. Munjapara mahendra bhai	Anil Firojiya	Dr. Munjapara mahendra bhai	Shardaben Anilbhai Patel	Geetaben Rathwa	Geetaben Rathwa
BRC	MUMBAI	RAJKOT	RATLAM	ADI	ADI	BRC	BRC
ANND-CBY	UDN-JL	VG-OKHA	RTM-NAD	VG-SIOB	MSH-VG	MYGL - DB	MYGL - DB
51	112/A	72	103	1	2A	19X	19X
M	M	M	M	M	M	M	M
			GQ				
ROB	ROB	ROB	ROB	ROB	ROB	ROB	ROB
14	15	16	17	18	19	20	21
2896	0	2896	0	2896	0	2896	0
1859	751	1859	0	1859	371	1859	0
2842	0	2842	0	2842	663	2842	0
0.05	0.05	0.05	0.05	0.05	7.00	0.05	3.80
21.45	0.1	21.45	0.1	21.45	20.46	21.45	49.92
Y	Y	Y	Y	Y	Y	Y	Y
Y	Y	Y	Y	Y	Y	Y	Y
Completed	Completed	Completed	Completed	Completed	Completed	Completed	Completed
Completed	Completed	Completed	Completed	Completed	Completed	Completed	Completed
Y	Y	Y	Y	Y	Y	Y	Y
Y	Y	Y	Y	Y	Y	Y	Y
100%	100%	100%	100%	100%	100%	80%	80%
100%	100%	100%	5%	100%	100%	75%	75%
WR Constn.	MRIDCL	WR Constn.	WR Constn.	WR Constn.	WR Constn.	WR Constn.	WR Constn.
State Govt.	MRIDCL	State Govt.	State Govt.	State Govt.	State Govt.	State Govt.	State Govt.
Y	Y	Y	Y	Y	Y	Y	Y
ROB commissioned in July, 2023.	ROB commissioned in Jan, 2023.	ROB commissioned in July, 2023.	ROB commissioned in Jan, 2024.	ROB commissioned in Dec, 2023.	ROB commissioned in Dec, 2023.	ROB commissioned in Dec, 2023.	ROB commissioned in Dec, 2023.
DETAILED REMARKS							37
<p>All three pier caps constructed Girders reached at site. This is part of DB-CDD-KEWD project. 36 mt & 30 mt girder launched. Piling work of second phase is already completed and girders have been fabricated and brought at site. Approaches-Work in progress, pier work started at both end by R&B dept.</p>							
<p>ROB commissioned in Dec, 2023.</p>							
<p>ROB commissioned in Jan, 2024.</p>							
<p>Status of approaches: Tender was awarded @ Rs. 16.59 Cr. but terminated & is re-titled.</p>							
<p>Railway portion completed in Apr 2023.</p>							
<p>Approach- Slab casting in progress..</p>							
<p>Railway portion completed. Girders launched in Dec 2023.</p>							
<p>ROB commissioned in Jan, 2023.</p>							
<p>ROB commissioned in July, 2023.</p>							

Sl. No.	Railway					
	WR	WR	WR	WR	WR	
	CS	CS	CS	CS	CS	Type of work CS DP BOT/PPP,Rly cost,AW,LAW ,NHAI
	PB	PB	PB	PB	PB	Year of sanction
						PB/LB Item No. 24-25
						State(Full name)
						District
						Name of Constituency
						Name of MP
						DIVISION (CODE)
						MAJOR SECTION (CODE)
						LC No. OR NA
						LC Manned / Unmanned / NA (M / UM / NA)
						Wether LC on GQ/GD/DFC Route
						ROB/RUB/LHS
	ROB	ROB	ROB	ROB	ROB	Name of Work
						Rlys share Rs. In Crores
						States share Rs. In Crores
						Expenditure upto March 2024 (Rs.in Crs.)
						Expenditure during 24-25 (Rs.in Crs.)
						Outlay during 2024-25 (Rs.in Crs.)
						Balance
						Consent of Cost Sharing (Yes / N / NA)
						Consent for Closure of LC (Yes / N)
						TDC of Rly portion
						TDC of approaches
						GAD approved (Y/N)
						Detailed estimate sanctioned(Y/N)
						Tender awarded (Y/N)
						Land Acquisition Required or Not, (Y/N)
						If Land Acquisition Required, then Status (Done/ Not)
						% Prog. of Rly Portion
						% age Progress of Approaches
	WR Constn.	WR Constn.	WR Constn.	WR Constn.	WR Constn.	Executing agency Rly.portion
	State Govt.	State Govt.	State Govt.	State Govt.		Executing agency Approach portion
						Type of Road (NH,SH,MDR,ODR,MR,VR)
						Whether ROB/RUB/Subway Feasible OR Not
						DETAILED REMARKS
38	WR	WR	WR	WR	WR	
37	WR	WR	WR	WR	WR	
36	WR	WR	WR	WR	WR	
35	WR	WR	WR	WR	WR	
34	WR	WR	WR	WR	WR	
33	WR	WR	WR	WR	WR	
32	WR	WR	WR	WR	WR	
31	WR	WR	WR	WR	WR	
30	WR	WR	WR	WR	WR	
29	WR	WR	WR	WR	WR	
28	WR	WR	WR	WR	WR	
27	WR	WR	WR	WR	WR	
26	WR	WR	WR	WR	WR	
25	WR	WR	WR	WR	WR	
24	WR	WR	WR	WR	WR	
23	WR	WR	WR	WR	WR	
22	WR	WR	WR	WR	WR	
21	WR	WR	WR	WR	WR	
20	WR	WR	WR	WR	WR	
19	WR	WR	WR	WR	WR	
18	WR	WR	WR	WR	WR	
17	WR	WR	WR	WR	WR	
16	WR	WR	WR	WR	WR	
15	WR	WR	WR	WR	WR	
14	WR	WR	WR	WR	WR	
13A	WR	WR	WR	WR	WR	
13	WR	WR	WR	WR	WR	
12	WR	WR	WR	WR	WR	
11	WR	WR	WR	WR	WR	
10	WR	WR	WR	WR	WR	
9	WR	WR	WR	WR	WR	
8	WR	WR	WR	WR	WR	
7	WR	WR	WR	WR	WR	
6	WR	WR	WR	WR	WR	
5	WR	WR	WR	WR	WR	
4	WR	WR	WR	WR	WR	
3	WR	WR	WR	WR	WR	
2	WR	WR	WR	WR	WR	
1	WR	WR	WR	WR	WR	

