

STATEMENT REFERRED TO IN REPLY TO PARTS (a) TO (d) OF UNSTARRED QUESTION NO. 3203 BY SHRI BHOOPENDRA SINGH TO BE ANSWERED IN LOK SABHA ON 29.08.2013 REGARDING RAILWAY PROJECTS UNDER W.C.R.

(a) & (b): Details of ongoing projects/Surveys of New Lines, Gauge Conversion, Doubling and Electrification falling partly or fully under West Central Railway are as under:-

(i) Ongoing projects of New Lines, Gauge Conversion, Doubling and Electrification:

(Rs. in crores)

S. No.	Name of project	Expenditure till March, 2013	Outlay 2013-14	Present Status
1.	Lalitpur-Satna, Rewa-Singrauli & Mahoba-Khajuraho (New Line)	468.7	45.00	Mahoba-Khajuraho (65 km) & Lalitpur-Chhatarpur (135 km) : Work completed and beyond Chhatarpur work taken up.
2.	Ramganjmandi-Bhopal (New Line)	228.89	25.00	Ramganjmandi-Jhalawar completed and opened for goods traffic. In Jhalawar-Bhopal section, land acquisition taken up.
3.	Barkhera-Habibganj 3rd line (Doubling)	0.5	2.00	Project entrusted to RVNL. Final Location Survey taken up.
4.	Itarsi-Budhni 3rd line (Doubling)	0.5	2.00	Project entrusted to RVNL. Final Location Survey taken up.
5.	Ghat Pindrai-Belkhera Patch (Doubling)	0.5	2.00	Final Location Survey completed. Tender for

				bridges, earthwork and P-way are under finalization.
6.	Bhopal-Beena 3rd line (Doubling)	678.94	59.64	Project entrusted to RVNL. Nishatpura-Sanchi (42.61 km), Sorai-Bareth (43.84 km) & Kalhar-Kurwai Rethorth (16.70 km) completed. Work taken up for balance portion.
7.	Guna-Ruthiyai (Doubling)	27.24	15.00	88% land acquisition completed. Earthwork, bridges work taken up.
8.	Budhni-Barkhera 3rd line (Doubling)	12.01	10.00	Project entrusted to RVNL. Final Location Survey taken up.
9.	Bina-Kota (Doubling)	5.00	30.00	Project entrusted to RVNL. Final Location Survey completed. Work of major bridges taken up.
10.	Itarsi-Jabalpur-Katni-Manikpur-Chheoki including Satna-Rewa (Electrification)	0.32	23.00	Planned for completion by March, 2018.

(ii) Surveys:

S. No.	Name of Surveys	Plan Head	KM	Present Status
	<u>Survey completed:</u>			
1.	Pipraigaon-Lalitpur via Chanderi	New Line	80	Sent to Planning Commission for 'In

				Principle' approval.
	<u>Survey in progress:</u>			
1.	Chindwara-Kareli-Sagar	New Line	202	Survey in progress
2.	Indore-Betul	New Line	250	Survey in progress
3.	Jabalpur-Indore	New Line	450	Survey in progress
4.	Sagar to Bandri Malthon-Lalitpur	New Line	110	Survey in progress
5.	Ujjain-Ramganjmandi	New Line	190	Survey in progress
6.	Satna-Mirzapur	New Line	120	Survey in progress
7.	Dibru Garh-Gadarwara-Udaipur-Jaisinagar-Saugor-Banda Badamalhara Khajuraho	New Line	450	Survey in progress
8.	Astha-Bhopal	New Line	10	Survey sanctioned in 2013-14. Preliminary works to take up the survey are in progress.
9.	Suwasra-Mandsour via Sitamau	New Line	66	Survey sanctioned in 2013-14. Preliminary works to take up the survey are in progress.
10.	Ramganjmandi-Neemuch	New Line	111	Survey in progress
11.	Guna-Aron-Sironj-Vasoda-Vidisha	New Line	120	Survey in progress
12.	Biyavra Rajgarh-Bina	New Line	147	Survey in progress
13.	Baran-Shivpuri	New Line	150	Survey in

				progress
14.	Jabalpur-Udaipura-Sagar	New Line	246	Survey in progress
15.	Damoh-Hatanagar-Kajuraho	New Line	125	Survey in progress
16.	Jabalpur-Panna via Damoh	New Line	246	Survey in progress
17.	Sagar-Chatarpur-Khajuraho-Bhopal	New Line	320	Survey in progress
18.	Gwalior-Guna-Maksi	Doubling	400	Survey in progress
19.	Satna-Rewa	Doubling	50	Survey in progress
20.	Katni-Singrauli	Doubling	261	Survey in progress
21.	3rd Line between Katni and Bina	Doubling	263	Survey in progress
22.	Chandaria-Kota	Electrification	158	Survey in progress

(c) & (d): Sanctioning of projects is a continuous process and projects are sanctioned every year during Five Year Plan. During 12th Five Year Plan, so far 3 doubling projects covering a length of 72.07 km at a cost of Rs. 380.44 crores have been sanctioned in WCR.