

A.K. MITAL



सत्यमेव जयते



अध्यक्ष, रेलवे बोर्ड  
एवं  
पदेन प्रमुख सचिव, भारत सरकार  
रेल मंत्रालय  
रेल भवन, नई दिल्ली-110 001  
CHAIRMAN, RAILWAY BOARD  
&  
EX-OFFICIO PRINCIPAL SECRETARY,  
GOVERNMENT OF INDIA  
MINISTRY OF RAILWAYS  
RAIL BHAVAN, NEW DELHI-110001

No.2016/W-I/Genl./Monthly Achievement

June 22, 2016

Dear General Manager,

We have set ourselves very challenging targets for commissioning of new lines, gauge conversion and doubling projects in line with the announcement made in the Rail Budget 2016-17. Works Directorate has already worked out detailed month-wise plans after consultation with all Zonal Railways and RVNL. Targets for your railway are annexed.

2. Needless to say, timely commissioning of these projects calls for meticulous planning in respect of preparatory works like approval of plans, arrangement of materials, fixing of executing agencies, creation of posts for maintenance of new assets, fixing of tentative dates for CRS inspection, PNI/NI etc. Timelines for these activities have to be so prepared in advance that the final outcome of commissioning of the projects for traffic is accomplished within the deadline.

The tendency to keep most of the works for the last quarter must be avoided. All Zonal Railways must set up a system through which progress of finalisation of ESP, SIP, SWR and other inputs required to achieve the targets are reviewed and monitored at the level of AGM and problems, if any, are brought to your notice as soon as your intervention becomes necessary. You may also set up a system of periodical monitoring at your level.

3. I shall like to be apprised of the action taken and progress achieved on the above.

With best wishes,

Yours sincerely,

Encl: As above

(A.K. MITAL)

**General Managers,**  
All Zonal Railways

**Copy to:** CMD/RVNL- To set an internal monitoring system to adhere to and accomplish agreed targets. Necessary coordination and liaison with Zonal Railways must be maintained to ensure that there is no delay on this count.



























**MONTHWISE COMMISSIONING PLANNED IN 2016-17**

(As on 13.06.2016)

**13.06.2016**

S. No.	Rly	Name of the Project	Section	NL	GC	DL	Total	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar		
<b>South East Central Railway</b>																					
1	SECR	Jabalpur-Gondia	Garha-Sukrimangla-Nainpur		103		103				38.5						35		30		
	SECR	Jabalpur-Gondia	Nainpur-Mandla		42		42												42		
2	SECR	Chhindwara-Nagpur	Chhindwara-Bimalgundi		30		30											30			
3	SECR	Kalumna-Nagpur	Kalumna-Nagpur			5	5								5						
4	SECR	Champa-Jharsuguda 3rd line	Champa-Saragaon (9 km)			9	9												9		
			Kharsia-Jamga (53 km)			53	53													53	
			Belpahar-BrajrajNagar (9 km)			9	9														9
			BrajrajNagar-Lajkua 4th line (4 km)			4	4														4
5	SECR	Durg-Rajnandgaon (30.5 km)	Durg-Muriphar			16	16									16					
			Muriphar-Rajnandgaon			15	15													15	
				<b>0</b>	<b>175</b>	<b>111</b>	<b>286</b>														
RVNL Targets:																					
1	SECR	Bilaspur-Urkura	Silyari-Urkura			18	18			18											
16	SECR	Salka Road-Khongsara	Harri-Pendra Road			9	9							9							
						<b>27</b>	<b>27</b>														









