

Wagon Repair Workshop Project, Badnera (WRWP/BD)
Badnera - Setting up of Wagon Repair (POH) Workshop
(Capacity - 180 Wagon per month)
(Progress up to 31st December 2015)

1. **Pink Book Item** : Original : Supplementary demands for grants item No. 2 Pink Book item No. 334 of 2010-11.
Current : 487/2015-16/CR.
2. **Sanctioned Cost** : Detailed Estimate for Rs. 299.37 crores sanctioned vide EDME(Proj.)/Rly.Bd.'s letter no. 2010/M(W)/964/7 dated 25.09.14.

Department	Amount (Rs.) in crore
Civil	176.68
Mechanical	96.04
Electrical	21.79
S&T	4.86
Total	299.37

3. **Location** : Workshop site is adjacent to Badnera Railway station. Badnera Railway station is on Nagpur-Bhusawal section of Bhusawal Division (near Amravati town), C.Rly, Distt. Amravati, State- Maharashtra.
4. **Outlay in year 15-16** : Rs. 24.58 crore (PH-42)
5. **Exp. upto Dec' 15 in year 15-16** : Rs.0.0057 crore (approx.)
6. **Cum. Exp. upto Dec' 15** : Rs. 16.54 cr.
7. **Target** : April, 2018.
8. **Consultancy** : Part estimate no. 3 for Rs. 4.57 cr. to incur on consultancy work has been approved by Railway Board. Preparation of scope of work for PMC from RITES is under process.
9. **Land** : Entire 192.47 acres of land now stands acquired after District Administration, Amravati, handed over the possession certificate to Dy.CE (Construction)/C.Rly. Last possession of land received on 08.09.2014. Total cost of land = Rs.15.32 cr.
10. **Electrical Load** : Electrical supply – 33KV /415V
Total connected load – 5.5MVA
Maximum demand – 2MVA
11. **Capacity** : 180 Wagons POH per month.
12. **Staff Colony** : Staff colony = 180 Qtrs, Officers Colony = 14 Qtrs.
Total Qtrs = 194 Qtrs.
13. **Work in progress.** : i) Tender for Earthwork, Boundary Wall, Minor

Bridges and Road was opened on date of opening as 19.01.2015. Tender is with TC. One tenderer Waterfront Construction Pvt. Ltd whose tender has technically not qualified and its financial bid not opened, filed a case in Patna High Court for lack of transparency. Court had ordered in the meantime that no third party right should be created. Hon'ble High Court, Patna has allowed it's petition on 07.09.2015. The Judgement with department's view is being sent to DGM(Law)/ECR for further necessary action. LPA has been submitted on 29.10.15 in the Hon'ble High Court, Patna for challenging the Judgement dated 07.09.15. On 08.12.15, LPA registered as 2196/2015 and listed for hearing. On 21.12.15, case heard by DB Judges fixed next date for hearing on 04.01.16 with order to maintain status quo.

- ii) Composite tender for a total tender value of Rs.187.11 crore (Civil Engg. Tender cost = Rs.158.50 crore, Electrical Engg. Tender cost = 11.92 crore and Mechanical Engg. Tender cost = Rs.16.69 crore) has been approved by AM(PU) on 03.08.2015. 04 nos of tenders have been dropped on 29.10.15. Tender has been opened at Patna on 02.11.2015. Briefing Note of technical bids has been vetted by Associate Finance. Members of Tender Committee have been nominated and finalisation of technical bid by TC in progress.