

22

Inspection Conducted by Sri Asis Misra, DCM/ADRA
at GARBETA station on 31.10.2019

a	Cleaning activities have been outsourced.	SMR Sec CCI
b	Presently the station is running with island platform No. 1/2.	
c	EI building is under construction. Building materials have been stacked on the platform which causes narrow space available for movement to the passenger. Dy CSTE has been asked for early completion and functioning of the same.	Dy CSTE Sr. DOM
d	Construction of 3 rd PF on UP main line may be constructed for smooth operation of Passenger & Goods movement.	Sr. DCM Sr. DOM
e	PF surfacing work is badly delayed which affecting not only maintenance of cleanliness but also causing inconvenience to the passenger.	Sr. DEN(Co)
f	01 tube well found defective.	AEN/BQA
g	Works for new FOB is nearing completion. Planning may be done for demolition of Old FOB as soon as the new FOB is offered for passenger use.	Sr. DEN(Co)
h	Already 03 Nos one bay PF sheds are available. Considering present length of platform, more 02 Nos of RDSO type PF shed towards MDN end need to be proposed.	Sr. DCM
i	Structure of Old canteen has been demolished but the debris have not yet been removed. One modern water booth having 04 taps may be constructed at that place.	Sr. DEN(Co) Sr. DCM
j	II/nd class waiting hall is under renovation. Cemented benches with glaze tiles by the side of walls to be constructed.	Sr. DEN(Co) Sr. DCM
k	After starting operation of EI system and shifting the materials in the EI building, the old SM building may be demolished for availability of more free space to the passenger movement.	Dy. CSTE Sr. DOM
l	Railing outside the Divyangjan complex to be provided.	AEN/BQA
m	03 Nos old and unused weighing machines are kept on the platform which needs to be disposed of by sending the same to the store at the earliest maintaining all Commercial formalities.	SMR Sec CCI
n	Pay & Use toilet complexes are available at both ends of the PF. One extra Latrine & Urinal complex is also available at MDN end beside new under construction EI building.	SMR Sec. CCI
o	In the upper class waiting room, exhaust fans is required to be provided in the Gents & Ladies toilet.	DEE(G)
p	One new building has been constructed which comprises 05 Rooms including Waiting Rooms separately for Ladies & Gents, Retiring Rooms, Ladies Dormitories. All these rooms are least patronised. As such it is prosed to convert the rooms for use of VIP Room, Supervisor Rest Room, Staff rest Room, and waiting rooms separately for Ladies and Gents in the Ground Floor.	Sr. DCM Sr. DOM Sr. DEN(Co)
q	Surfacing of approach road to be thoroughly renovated by black top.	Sr. DEN(Co)
r	Plastering & White washing of the Pay & Use toilet complex in the circulating area need to be done in the gents urinal. 2 urinal pan is required.	Sr. DEN(Co)

02 nos. counters are functioning for issuing unreserved and reserved tickets. One counter is running for 24 hrs and another is running from 05:00 hrs to 13:00 hrs. PRS is functioning from 08:00 hrs to 12:00 hrs (Except Sunday)

SMR
Sec. CCI

Cycle stand area to be measured & demarcated properly. Licensee of the Cycle stand was complaining for non-refund of earnest money & security deposit of the previous contract. Rate chart is available. Shed on the small portion is available.

SMR
Sec. CCI
SSE(W)/BQA

Presently the length of Lines are

Line No. 1	UP main Line	764 mtrs
Line No. 2	Down main cum up loop	688 mtrs
Line No. 3	Coaching Common Loop	694 mtrs
Line No. 4	Goods Common Loop	687 mtrs
Line No. 5	Goods Common Loop	687 mtrs
Line No. 6	PQRS & Ballast sidings	432mtrs

Presently 59 BOXN +01 Match Truck is accommodated on Line No. 1 only, so the length of Line No. 02 to 05 is required to be increased which will materialised after commissioning of EI and after that the CSL of Line No. 01 to 05 will be as under.

Line No. 1	UP main Line	803 mtrs
Line No. 2	Down main cum up loop	747 mtrs
Line No. 3	Coaching Common Loop	711 mtrs
Line No. 4	Goods Common Loop	718 mtrs
Line No. 5	Goods Common Loop	703 mtrs

Asis Kr Misra 01/11/19

Asis Kr Misra
Divl. Comml. Manager,
S.E.Railway/Adra

Copy to: PS to DRM for kind information of DRM.
01/11/19

Sr. DCM, Sr. DOM, Sr. DEN (Co), Dy CSTE, DEE(G), AEN/BQA for kind information and necessary action please.

SMR/GBA, Sectional CCI, SSE(W)/BQA for information and necessary action.

म. श. प.