

अश्वनी लोहानी
ASHWANI LOHANI



अध्यक्ष, रेलवे बोर्ड
एवं
पदेन प्रमुख सचिव, भारत सरकार
रेल मंत्रालय

CHAIRMAN, RAILWAY BOARD
&
EX-OFFICIO PRINCIPAL SECRETARY
GOVERNMENT OF INDIA
MINISTRY OF RAILWAYS

D.O. No. 2018/W-I/Genl./Target 2018-19

New Delhi, dated 9-05-2018

Dear Shri Singh,

We have set ourselves very challenging targets for commissioning of new lines, gauge conversion and doubling projects in line with the announcement made in the Budget 2018-19. Works Directorate has already worked out detailed month-wise plans after consultation with all Zonal Railways and PSUs. Targets for your railway are annexed.

2. Needless to say, timely commissioning of these projects calls for meticulous planning in respect of preparatory works like approval of plans, arrangement of materials, fixing of executing agencies, creation of posts for maintenance of new assets, fixing of tentative dates for CRS inspection, PNI/NI etc. Timelines for these activities have to be so prepared in advance that the final outcome of commissioning of the projects for traffic is accomplished within the deadline.


The tendency to keep most of the works for the last quarter must be avoided. All Zonal Railways must set up a system through which progress of finalization of ESP, SIP, SWR and other inputs required to achieve the targets are reviewed and monitored at the level of AGM and problems, if any, are brought to your notice as soon as your intervention becomes necessary. You may also set up a system of periodical monitoring at your level.

3. I shall like to be apprised of the action taken and progress achieved on the above.

With best wishes,

Encl.: As above.

Yours sincerely,


(ASHWANI LOHANI)

Shri T. P. Singh,
General Manager,
North Western Railway,
Jaipur.

PLANNING OF COMMISSIONING IN 2018-19 North Western Railway

SN	State	Rly	Plan Head	Name of Project	Section Targeted for commissioning in 2018-19	Length (in km)	Tentative month of commissioning
1	RAJ	NWR	NL	Dausa-Gangapur city	Gangapur City-Khuntia	11.78	Aug.'18
2	RAJ	NWR	NL	Thaiyat Hamira-Sanu	Thaiyat Hamira-Sanu	58.50	Oct'18
3	RAJ	NWR	GC	Jaipur-Ringus-Churu & Sikar-Loharu (320 km)	Palsana-Ringus	23	Aug.'18
4	RAJ/Guj	NWR	GC	Udaipur-Himmatnagar	Udaipur-Kharwachanda	24	July'18
5	RAJ/Guj	NWR	GC	Udaipur-Himmatnagar	Himmatnagar-Raigarh Road	24	Dec'18
6	RAJ	NWR	DL	Alwar-Bandikui	Alwar-Dhigawara	27.00	Sep.'18
7	RAJ	NWR	DL	Ajmer-Bangurgram	Bangurgram-Mangaliyawas	21.00	Jun'18
8	RAJ	NWR	DL	Bangurgram-Guriya	Haripur-Guriya	9	May'19
9	RAJ	NWR	DL	Rani- Marwar	Marwar-Bhimwalia	24	April'18
10	RAJ	NWR	NL	Dausa-Gangapur city (92.67km)	Khuntia-Deedwana	45.45	Feb'19
11	RAJ	NWR	GC	Jaipur-Ringus-Churu & Sikar-Loharu (320 km)	Jaipur-Govindgarh	40	Mar'19
12	RAJ	NWR	GC	Jaipur-Ringus-Churu & Sikar-Loharu (320 km)	Govindgarh-Ringas	17.45	Feb'19
13	RAJ/Guj	NWR	GC	Udaipur-Himmatnagar (208.48 km)	Dungarpur - Raighadh	70.73	31.12.2018
14	RAJ	NWR	DL	Ajmer-Bangurgram (48.43 km)	Daurai-Mangaliyawas	27.43	Jan.'19
15	RAJ	NWR	DL	Bangurgram-Guriya (47 km)	Bangurgram-Sendra	19	Feb'19
16	RAJ	NWR	DL	Rani- Marwar	Rani - Bhimwalia	19	Nov.'18
17	RAJ	NWR	DL	Alwar-Bandikui (60.37 km)	Dhigawara-Bandikui	33.37	Feb'19
18	HY	NWR/RVNL	DL	Rewari-Manheru (69.02 km) with RE	Jharli-Manheru	27.03	Jul-18
19	RAJ	NWR/RVNL	DL	Abu Road-Sarotra Road - Patch doubling (23.12 km)	Maval-Sri Amirgarh-Sarotra Road	13.61	Dec-18
20	RAJ	NWR/RVNL	DL	Sarotra Road-Karjoda - Patch doubling (23.59 km)	Sarotra Road-Iqbalgarh-Jethi	13.59	Dec-18
21	GUJ	NWR/RVNL	DL	Karjoda-Palanpur (5.4 km) {Part of Guriya-Marwar (43.5 km) & Karjoda-Palanpur (5.4 km)}	Karjoda-Palanpur	5.4	Jun-18
		NWR		TOTAL		554.9	